

COMPLETION REPORT

1	Name of the work	Desilting of SWD drain at Kammagondanahalli near Jaraka bande kaval slulm primary drain in ward No. 12 in shettyhalli Sub- Division.
2	Sanctioned Estimate No. & Date	
3	Head of Account which is chargeable	P-0546-
4	Instrument Order NO. & Date	BE/DZ/40/93/2011-12 At 05-8-2011
5	Name Of Contractor	Rajrajeshwari Construction, No. 295/40, 5th Cross, 13th main, HMT layout, Mathikere, Bangalore -54.
6	Time Stipulated for Completion of work	90 days
a	Delay in Exculpation of Work	
7	Measurement recorded in	MB - 1645/09-10 Pg - 164848 - 850
8	Check Measurement of the Asst	MB - 1645-09-10 164848- 850-
9	Name of the office/official in charge of the work	Asst. Exe. Engr. Shettyhalli
10	a) Asst. Eng/junior Eng	Sri. Ravi. N. K
	b) Asst. Exe Engineer	Sri. Ravi. N. K (Incharge)

Sanctioned Estimate Amount	Amount Claims As per Actually Vide As per bills	Excess	Savings
10,00,000/-	10,05,874=00	5874-	-

- 1) Certified that the above work has been completed within the stipulated time noted in the
- 2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in

Ravi. N. K.
ASSISTANT ENGINEER.

Ravi. N. K.
31/7/13.
ASSISTANT EXECUTIVE ENGINEER

[Signature]
EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-73

[Signature]
[Illegible text]